

HIGH VISIBILITY PROJECTS

Sept. 7, 2000

COUNTY PROJECT CONTRACTOR	LOCATION	TYPE OF WORK	% DONE	% TIME USED	EST DATE NORMAL TRAFFIC
---------------------------------	----------	--------------------	-----------	-------------------	-------------------------------

DISTRICT 1Ames RCE

Story-Hamilton I-35-5(71)111 Manatts Let 4-99 \$19,206,700	U.S. 30 N to D-59 (20 mi)	PCC Paving	99	95	06/16/00
--	------------------------------	------------	----	----	----------

REMARKS: This project has been completed with the exception of a sign truss that is going to be moved.

Hardin

NHSX-520-5(89) Van Buskirk Let 6-00 \$3,237,700	"R" Ave to Iowa River	Grading	34	18	9/14/01
--	-----------------------	---------	----	----	---------

REMARKS: This project involves the grading of relocated US 20 from "R" Avenue in Hardin County to the Iowa River. Work began on June 26, and grading is expected to be completed by November of this year. Bridges and other work will remain to be completed sometime in 2001.

Des Moines RCE

Polk I-35-3(71)81 Reilly Let 3-98 \$22,317,100	At Merle Hay (4.6 mi)	Grade & PCC	99	99	08/01/00
--	--------------------------	-------------	----	----	----------

REMARKS: Reconstruction of a 2.4 mile section of I-35/80 from 1 mile west of Merle Hay Road to 1.4 miles east of Merle Hay Road, including the Merle Hay Road interchange.

Work on this project has been completed.