

Project No: _____

Date _____

Job _____

PRE-PAVE PAVER CHECKLIST

PAN

- _____ Crown Cylinder Retracted - If No Crown
- _____ Eccentrics Flat - If No Crown
- _____ Edgetip Adjustment
- _____ Width Adjustment
- _____ Stringlined - Profile and Float Pan
- _____ Mounts Tightened
- _____ Lead in Pan
- _____ All Adjustments Tight
- _____ Cracks Sealed
- _____ Stringline Pan

TAMPER BARS

- _____ Eccentrics in Time
- _____ Depth Set
- _____ Clamps Tack Welded
- _____ Drive Linkage Tight

VIBRATORS

- _____ All Working and Tachometered
- _____ Set Level and Straight
- _____ Correct Spacing
- _____ Adjusted R.P.M. on Panel
- _____ Lift Bar in Working Order

SENSORS

- _____ Elevation & Offset
- _____ Sensors Nulled
- _____ Wand Tension Correct
- _____ Arrow Pointing Up
- _____ Arm Mounts Solid (Braces if Necessary)
- _____ Elevation Wands Pointing Slightly Back
- _____ Alarm Systems Working

STEERING AND TRAVEL

- _____ Tracks Parallel
- _____ Track Tension
- _____ Steering Cylinders at 5" (CAT 550)
- _____ Steering Ram Wedges
- _____ Check Posi-Track for Operation

STEEL INSERTION

- _____ Proper Spacing and Depth
- _____ Correct Spacing Wheel
- _____ Adjust for Speed and Vibration (If Used)
- _____ Check Operation
- _____ Keyway and Tiebar Equipment Set Correctly

AUTO FLOAT

- _____ Leveled and Set
- _____ Lubricated
- _____ Travel Distance Set (Speed, Oscillation)
- _____ Float Section Adjusted Flat-Ends Up 1/16"

MISCELLANEOUS

- _____ Fenders Mounted
- _____ Legs Cleaned and Greased
- _____ Proper Guards in Place
- _____ Check Auxiliary Pressure - 2,000 to 2,300 p.s.i. if Auto Float
- _____ Check for Pressure Drops
- _____ Check Accumulators (Charge, Check Valves, Unloader Valves)
- _____ Check Call Valves on Suction Lines (Full On)
- _____ Fuel, Oil, Coolant, Belts
- _____ Check Miscellaneous Wiring for Shorts
- _____ Oil Down
- _____ Cleanliness of Paver

Prepared By: _____

Reviewed By: _____