

**NONCOMPLYING TESTS OR MEASUREMENTS OF
MATERIAL INCORPORATED INTO THE PROJECT**

Project No.: _____ Count y: _____

Contractor: _____ T ype of Work: _____

General information as to type of test, results, and other available data that may be pertinent	Quantity Involved	Action Taken
Noncomplying Field Lab Line number _____	one lab	See letter from XXXXXX (dated) and EWO # __ for \$ZZZ.ZZ
Violation of Article 1105.12B and D. Moved sheepsfoot roller on AC-surfaced roadway causing mars and distortions	Monetary deduct	See letter from XXXXXX (dated) and EWO # __ for \$Z,ZZZ.ZZ
Low Air Content 3.8% Required 6.5% ± 1.5%	7 m ³ (yd ³)	5 m ³ (yd ³) placed before air percent is known. Contractor advised, but placed the last 2 m ³ (yd ³) anyway. 7 m ³ (yd ³) less than 3% of total quantity, but 100% adjustment on the last 2 m ³ (yd ³) = \$ZZZ,ZZZ . See letter from XXXXXXX .
Thin Concrete Bands 2 and 3	1733 m ² (yd ²)	Item 8005 - \$Z,ZZZ.ZZ See EWO # _____
Job Mix Gradation 4.75 mm (#4) Sieve – 78% Required 70% ± 7%	10,000 Mg (tons)	No adjustment. See attached letter from XXXXXX XXXX .

TOTAL Amount Entered on Form 830436 **\$Z,ZZZ.ZZ**

By _____
Project Engineer

Date _____

