lowa Department of Transportation

Project Information/Paver Inspection

Date		I	Project Number										Contract No					County							
Location	Location																								
Project Inspector												Paving Foreman													
Type/Model of Paver																									
Type/Mounting Location of Tie-Bar Inserter																									
Location of Tie-Bar Inserter from pavement Edge																									
Note: If any information changes during the project, a new form needs to be completed.																									
Spacing (in)																									
Paving Direction	Ť	┢	┢	┢	┢	┢	┢	┢	┢	┢	┢	ľ	1	┢	1	┢	╢	╢	┢	┢	ľ	╧			
Cumulative Total																									
Vibrator No	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
Freq X 100																									
Station																									
Freq X 100																									
Station																									
Freq X 100																									
Station																									

General Notes:

- 1. Spec Limits Refer to specification 2301.
- 2. Spacing not to exceed 16". Centerline spacing may be increased to 30" max due to physical limitations of paver such as mounting bracket locations; spacing should not be increased for tie steel insertion or lack of adequate number of vibrators.
- 3. When vibration monitoring is used, check and record frequency on a minimum of two vibrators daily.
- 4. When vibration monitoring is not used, check and record frequency of each vibrator twice daily.

