



Iowa Department of Transportation

Office of Design
Soils Design Section

SUPPLEMENTAL REPORT OF BRIDGE SOUNDINGS

Design No. 113

File No. 30534

Date Reported 9-29-11

Project BRF-196-1(14)--38-81

Type and Size of Bridge 264'-0 X 60' PPCBB

Road No. IA 196

County SAC

Bridge over CEDAR CREEK at Sta. 1072+00.60

Test Hole No.	Layer	*Core Type	Depth		Blows .5' Seat	Blows 1 st .5'	Blows 2 nd .5'	Blows Per Foot	PSF Cohesion	Friction	**Test	Density Pct.	Moisture %	AASHTO Class	Remarks
			From	To											
B-0188	C1	ST	4.0	5.0	2	2	4	6							
S ABUT	C2	ST	9.0	10.0	6	29	31	60							
	C3	ST	14.0	15.0	60	100									0.1 PEN.*
	C4	ST	19.0	20.0	64	100									0.1 PEN.*
	D	ST	24.0	25.0	17	73	9	82							
	E1	ST	29.0	30.0	3	6	8	14							
	E2	ST	34.0	35.0	6	8	10	18							
	F1	ST	39.0	40.0	6	12	18	30							
	F2	ST	44.0	45.0	12	22	27	49							
	F3	ST	49.0	50.0	15	23	30	53							
	F4	ST	59.0	60.0	6	16	21	37							
	F5	ST	69.0	70.0	11	20	29	49							
															*BOULDERS

Station Both Abutments estimated consolidation of 0.05 feet in Variable ~~1.0~~ feet thick

compressible layers under the 6-12 feet embankment at the following rate:

Percent	10	30	50	70	90
Days	Essentially Instantaneous				

Recommendations: No apparent stability or settlement problems as designed. Consider steel H piles with primary support in deep glacial profile shown on SPS sheets. Consider driving points to help penetrate boulders identified in Boring B-0188. No identifiable need to adjust scour information included on Situation Plan.

*SH - Shelby Tube Core
ST - Split Tube Core
DC - Diamond Core

*UU - Unconsolidated Undrained (Triaxial)
CU - Consolidated Undrained (Triaxial)
UC - Unconfined Compression (Cohesion = 1/2 U.C. Strength)

Robert Stanley
Reporting Engineer



Robert Stanley
Reporting Engineer



Iowa Department of Transportation
Office of Design
Soils Design Section
SUPPLEMENTAL REPORT OF BRIDGE SOUNDINGS

Design No. 113 File No. 30534 Date Reported 9-29-11
Project BRF-196-1(14)--38-81

Type and Size of Bridge 264'-0 X 60' PPCBB Road No. IA 196 County SAC
Bridge over CEDAR CREEK at Sta. 1072+00.60

Test Hole No.	Layer	*Core Type	Depth		Blows .5' Seat	Blows 1 st .5'	Blows 2 nd .5'	Blows Per Foot	PSF Cohesion	Friction	**Test	Density Pct.	Moisture %	AASHTO Class	Remarks
			From	To											
B-0190	B1	ST	4.0	5.0	3	4	6	10							
N ABUT	B2	ST	9.0	10.0	2	2	2	4							
	D1	ST	14.0	15.0	2	6	10	16							
	D2	ST	19.0	20.0	7	9	10	19							
	D3	ST	24.0	25.0	7	7	15	22							
	E1	ST	29.0	30.0	15	21	10	31							
	E2	ST	34.0	35.0	5	7	9	16							
	F1	ST	39.0	40.0	8	13	24	37							
	F2	ST	49.0	50.0	15	23	30	53							
	F3	ST	59.0	60.0	56	51	39	90							
	F4	ST	69.0	70.0	19	26	34	60							
	F5	ST	79.0	80.0	15	18	33	51							

Station _____ estimated consolidation of _____ feet in _____ feet thick

compressible layers under the _____ feet embankment at the following rate:

Percent	10	30	50	70	90
Days					

Recommendations: _____

*SH – Shelby Tube Core
ST – Split Tube Core
DC – Diamond Core

*UU – Unconsolidated Undrained (Triaxial)
CU – Consolidated Undrained (Triaxial)
UC – Unconfined Compression (Cohesion = ½ U.C. Strength)

Reporting Engineer

ENGLISH**Iowa Department of Transportation****Office of Road Design (Soils)
Report of Bridge Soundings**DATE 08 MO / DA / YR
/ 10 / 2011COUNTY SAC ROUTE NO. IA 196 TOWNSHIP CEDAR RANGE 35W SECTION 19/20 PROJECT BRF-196-1(14)-38-81
TYPE AND SIZE OF BRIDGE 264' X 60' PPCBB BRIDGE OVER CEDAR CREEK AT STATION 1072+00.6

TEST HOLE NUMBER	STATION +		C O R D I N A T E L		S U R F A C E E L E V A T I O N		D E P T H T O W A T E R F E E T	L O G O F H O L E			
			L T C L R T	D I S T				T O F E E T		D E S C R I P T I O N O F M A T E R I A L	
B-0187	1071	30	RT	32	1183	00	8.5	0	60	A	SOFT SILTY CLAY LOAM TOPSOIL
S PIER							PLUGGED	3	00	B	SOFT SILTY SANDY CLAY
								25	00	C	MEDIUM SAND W/ GRAVEL AND BOULDERS
								33	00	D	MEDIUM SAND
								75	00	E	FIRM TO VERY FIRM GLACIAL CLAY
B-0188	1070	68	LT	50	1181	46	8.0	0	60	A	SOFT SILTY CLAY LOAM TOPSOIL
S ABUT.							PLUGGED	3	00	B	STIFF SILTY SANDY CLAY W/ GRAVEL AND BOULDERS
WASH BORE	NO WATER USED							23	00	C	GRAVELLY SAND WITH BOULDERS
								28	00	D	MEDIUM SAND WITH OCC BOULDERS
								35	00	E	STIFF TO FIRM GLACIAL CLAY
								70	00	F	FIRM TO VERY FIRM GLACIAL CLAY
B-0189	1071	30	RT	34	1184	12	12.0	0	30	A	SOFT SILTY CLAY LOAM TOPSOIL
S PIER							PLUGGED	7	00	B	STIFF SILTY SANDY CLAY W/ GRAVEL AND BOULDERS
WASH BORE	NO WATER USED							18	00	C	MEDIUM GRAVELLY SAND W/ BOULDERS
								25	00	D	FIRM TO VERY FIRM GLACIAL CLAY
								70	00	E	VERY FIRM GLACIAL CLAY W/ OCC BOULDERS AND SAND SEAMS

ENGLISH



Iowa Department of Transportation

 MO / DA / YR
 DATE 08 / 10 / 2011
Office of Road Design (Soils)
Report of Bridge Soundings
 COUNTY SAC ROUTE NO. IA 196 TOWNSHIP CEDAR RANGE 35W SECTION 19/20 PROJECT BRP-196-1(14)--38-81
 TYPE AND SIZE OF BRIDGE 264' X 60' PPCBB BRIDGE OVER CEDAR CREEK AT STATION 1072+00.6

TEST HOLE NUMBER	STATION		C ORDINATE L		SURFACE ELEVATION		DEPTH TO WATER FEET	LOG OF HOLE			
			LT CL RT	DIST				TO FEET		DESCRIPTION OF MATERIAL	
B-0190	1074	32	LT	18	1210	7	30.0	0	60	A	ROADMETAL GRAVEL
N ABUT								10	00	B	SOFT TO STIFF SILTY SANDY CLAY FILL
WASH BORE	NO WATER USED							14	00	C	STIFF SILTY SANDY CLAY
								25	00	D	MEDIUM SAND
								35	00	E	GRAVELLY SAND W/ OCC BOULDERS
								80	00	F	FIRM TO VERY FIRM GLACIAL CLAY
B-0191	1073	52	LT	6.0	1207	9	32.0	1	00	A	CONCRETE ROADMETAL
N ABUT							PLUGGED	18	00	B	SOFT TO STIFF SILTY SANDY CLAY FILL
								30	00	C	MEDIUM SAND WITH GRAVEL AND BOULDERS
								80	00	D	FIRM TO VERY FIRM GLACIAL CLAY
B-0192	1072	66	RT	6.0	1205	3	27.8	17	80	A	BRIDGE DECK TO GROUND
N PIER								20	00	B	RIP RAP
								34	00	C	GRAVELLY SAND W/ BOULDERS
								80	00	D	FIRM GLACIAL CLAY