

From: Trainum, Matthew [DOT]
Sent: Friday, December 12, 2008 7:34 AM
To: Abrams, John [DOT]; Dockstader, Scott [DOT]
Cc: Stanley, Robert [DOT]; Gustafson, Tony [DOT]; Flattery, Paul [DOT]; Megivern, Stephen [DOT]; Eilders, Dale [DOT]; Nicholson, Kent [DOT]; Ohman, Daniel [DOT]; Rost, Jim [DOT]; Marler, Scott [DOT]; McDonald, Judy [DOT]; Larson, Stephen [DOT]; Sankey, Martin [DOT]; Widick, David [DOT]; Gettings, Tom [DOT]; Brooks, James [DOT]; Welch, Alice [DOT]; Miller, Norman [DOT]
Subject: S2 submittal: Polk County, IM-080-5(275)142--13-77, I-80 & US 65 Adventureland Interchange (Mainline and Ramps)

Soils Design has completed an S2 review for the above-referenced project, for potential R.O.W. impacts and borrow. As a result of the review, Soils Design has identified no locations with additional R.O.W. requirements for stability issues. If any such stability issue does present itself, Soils Design will design whatever remediation is necessary to eliminate the need for additional R.O.W. purchase.

Although Soils Design has not received an estimated borrow need, it is not expected (and very unlikely) that the borrow need would exceed 500,000 CY. Soils Design also understands that the desire is not to purchase Right of Way. Therefore we recommend using one or more of the following borrow sources, which are currently DOT Right of Way.

1. The existing DOT stockpile south of the US 65 and University Ave. Interchange (east side), Revised S1 Site 5 (estimated quantity - approx. 50,000 CY). Note that if additional borrow is needed, the overall currently-owned site could be excavated, not just the stockpile.
2. The south infield areas of the US 65 and SE 64th (Army Post Rd) Interchange, Revised S1 Site 7 (estimated quantity - approx. 120,000 CY minimum).
3. The existing R.O.W. in the northeast quadrant of the existing I-80 and US 65 Interchange at the project site, Revised S1 Site 1 (estimated quantity - approx. 100,000 CY minimum).

For images, see link below:

File:\W:\Projects\77080180B94\SOILS\S1Submittal\RevisedS1_PotentialBorrows1-8.PDF

This email shall complete the S2 Submittal. Let us know if you have any questions.

Matthew Trainum, Geologist III
Office of Design, Soils Design Section
Iowa Department of Transportation
800 Lincoln Way
Ames, Iowa 50010
515-239-1476