Form 830213

10-07

Iowa Department of Transportation

Project Information/Paver Inspection

01/29/10

Date	Project Number	Contract Number
Location		County
Project Inspector	Paving Foreman	
Type/Model of Paver		
Type/Mounting Location of Tie-Bar Inserter		
Location of Tie-Bar Inserter from Pavement Edge		

Note: If any information changes during the project, a new form needs to be completed.

Spacing (in)																									
Paving Direction																									
Cumulative Total																									
Vibrator No	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
Freq X 100																									
Station																									
Freq X 100																									
Station																									
Freq X 100																									
Station																									

General Notes:

1. Spec Limits – Refer to specification 2301.
2. Spacing not to exceed 16". Centerline spacing may be increased to 30" max due to physical limitations of paver such as mounting bracket locations; spacing should not be increased for tie steel insertion or lack of adequate number of vibrators.
3. When vibration monitoring is used, check and record frequency on a minimum of two vibrators daily.
4. When vibration monitoring is not used, check and record frequency of each vibrator twice daily.



Angle (A)=	
Depth (in.) (D)=	

Appendix 9-3